

- **SPECIFICATIONS** The note has been removed. Instructions were changed to say this note is no longer needed as this information is now provided by Bid Letting in the Notice to Contractors page of the proposal.
- **X" NONREINFORCED PCC PAVEMENT AND/OR X" PCC OVERLAY**
The notes for the "HIGH SPEED AND/OR RURAL SECTION (≥ 45 mph) for short projects" and "LOW SPEED, URBAN SECTION, EXISTING CURB AND GUTTER (0.2 Blanking Band) (< 45 mph)" were modified to allow use of a "profiler" in addition to the 25-foot California style profilograph.
- **X" NONREINFORCED PCC PAVEMENT**
The notes for the "HIGH SPEED AND/OR RURAL SECTION (≥ 45 mph)" was modified to allow use of a "profiler" in addition to the 25-foot California style profilograph.
- Specification references were check throughout the standard notes with a few updates to correct formatting.
- Added instructions for designer to the Granular Bases and Surfacing Section to explain estimating and paying for granular material below sidewalk.
- **REMOVE ASPHALT CONCRETE PAVEMENT** The unit for the estimated quantity in paragraph 2 was changed from "___ Cubic Yards" to "___ Square Yards (___ Cubic Yards)"
- **HAUL AND STOCKPILE GRANULAR MATERIAL or ASPHALT MIX MATERIAL** This note was revised to include Asphalt Mix Material.
- **ALKALI SILICA REACTIVITY** This note was updated with current expansion values. The table is dated 10-2-25.
- **SHOULDER PREPARATION** The specification reference was changed to require compaction to a specified density for granular materials that are below asphalt concrete placed from "260.3 D" to "260.3 C"
- **ASPHALT CONCRETE COMPOSITE** The note was updated and consolidated into one note with an allowance in the instructions to remove Prime with approval from Bituminous Engineer.